

PFC Quarterly Report

Quarterly Report for Period 10/1/2018 to 12/31/2018

Public Agency: **City of Albuquerque, New Mexico**
 Use Airport(s): **Albuquerque International Sunport (ABQ)**
 Charge Expiration Date: **1/1/2020**
 Quarter Ending Date: **12/31/2018**

Authority and Cumulative Expenditures (Summary)

Authorizing Document	Authority		Cumulative		Status
	Impose	Use	Coll. + Int	Disbursement	
Applic 1 96-01-C-01-ABQ	\$49,773,870	\$49,773,870	\$49,773,870	\$49,773,870	Closed 5-7-03
Applic 2 02-02-C-01-ABQ	\$41,844,636	\$41,844,636	\$41,844,636	\$41,844,636	Closed 5-6-09
Applic 3 06-03-C-02-ABQ	\$78,203,803	\$78,203,803	\$78,203,803	\$68,099,083	Active
Applic 4 16-04-C-00-ABQ	\$14,163,797	\$14,163,797	\$12,569,954	\$8,124,136	Active
Applic 5 18-05-C-00-ABQ	\$14,813,147	\$14,813,147	\$10,900,770	\$3,754,169	Active
Total	\$198,799,253	\$198,799,253	\$193,293,033	\$171,595,894	

Collections and Interest (From inception to-date)

	Previously Reported	Current Quarter 1st	Current Quarter 2nd	Current Quarter 3rd	Current Quarter 4th	Cumulative
PFC Revenue Applic-01	\$49,773,870					\$49,773,870
PFC Revenue Applic-02	\$41,844,636					\$41,844,636
PFC Revenue Applic-03	\$78,203,803					\$78,203,803
PFC Revenue Applic-04	\$12,569,954					\$12,569,954
PFC Revenue Applic-05	\$4,704,276	\$3,211,963	\$2,984,531			\$10,900,770
Total	\$187,096,539	\$3,211,963	\$2,984,531	\$0	\$0	\$193,293,033

Remaining Authorized Collections **\$5,506,220**

PFC Account Balance **\$21,697,139**

Project Schedules and Disbursements

Application Number:	App -01	App -02	App -03	App -04	App -05
Application Approval Date:	3/22/1996	2/27/2002	6/26/2006	9/8/2016	3/23/2018
Required Project Implementation Date:	5/1/2002	12/1/2007	7/1/2008	10/1/2018	4/1/2020
Closed Date:	5/7/2003	5/6/2009	Active	Active	Active

Proj. ID	Project Title	Appr. Level	Dates		Previously Reported	Current Quarter	Cumulative	Total Use Approval	Expected Total Cost
			Implement Est. (E) Actual (A)	Complete Est.(E) Actual (A)					
Application -01									
1	Reconstruction of Runway 8-26	\$ 3.00	1/96(A)	6/97(A)	49,773,870	\$0	\$49,773,870	\$49,773,870	\$49,773,870
Application -01 Total					49,773,870	\$0	\$49,773,870	\$49,773,870	\$49,773,870
Application -02									
1	Update Master Plan	\$ 3.00	4/92(A)	12/93(A)	\$83,782	\$0	\$83,782	\$83,782	\$83,782
2	Reconstruct Taxiway E	\$ 3.00	7/91(A)	5/95(A)	\$2,214,261	\$0	\$2,214,261	\$2,214,261	\$2,214,261
3	Improve Taxiways A & B	\$ 3.00	1/92(A)	10/94(A)	\$5,285,658	\$0	\$5,285,658	\$5,285,658	\$5,285,658
4	Terminal Apron Expansion	\$ 3.00	2/94(A)	12/94(A)	\$331,678	\$0	\$331,678	\$331,678	\$331,678
5	Runway 3-21 Extension & Upgrade	\$ 3.00	11/94(A)	12/95(A)	\$8,291,816	\$0	\$8,291,816	\$8,291,816	\$8,291,816
6	Runway 12-30 Extension & Reconst	\$ 3.00	1/97(A)	8/00(A)	\$11,814,160	\$0	\$11,814,160	\$11,814,160	\$11,814,160
7a	DE-II Apron Expansion	\$ 3.00	8/96(A)	2/99(A)	\$358,979	\$0	\$358,979	\$358,979	\$358,979
7b	DE-II Taxiway Improvements	\$ 3.00	8/96(A)	2/99(A)	\$325,157	\$0	\$325,157	\$325,157	\$325,157
7c	DE-II Runway Improvements	\$ 3.00	8/96(A)	2/99(A)	\$703,330	\$0	\$703,330	\$703,330	\$703,330
8	Construct Access Road D	\$ 3.00	9/91(A)	11/92(A)	\$508,424	\$0	\$508,424	\$508,424	\$508,424
9	Construct Sunport Boulevard	\$ 3.00	2/96(A)	8/99(A)	\$10,648,487	\$0	\$10,648,487	\$10,648,487	\$10,648,487
10	Expand Air Cargo Apron	\$ 3.00	2/95(A)	12/98(A)	\$1,211,556	\$0	\$1,211,556	\$1,211,556	\$1,211,556
11	PFC Application Administrative Cost	\$ 3.00	7/95(A)	12/01(A)	\$67,348	\$0	\$67,348	\$67,348	\$67,348
Application -02 Total					\$41,844,636	\$0	\$41,844,636	\$41,844,636	\$41,844,636
Application -03									
1	Extend Runway 3/21	\$ 4.50	7/95(A)	7/96(A)	\$28,335,721	\$0	\$28,335,721	\$28,580,092	\$28,580,092
2	Rehabilitate Terminal Apron	\$ 4.50	10/06(A)	1/13(A)	\$5,352,660	\$0	\$5,352,660	\$5,352,660	\$5,352,660
3	Upgrade Communications System	\$ 4.50	7/05(A)	10/11(A)	\$3,769,000	\$0	\$3,769,000	\$3,769,000	\$3,769,000
4	Upgrade FIDS/BIDS	\$ 4.50	7/05(A)	8/07(A)	\$4,375,403	\$0	\$4,375,403	\$5,883,029	\$5,883,029
5	Rehab Terminal-Public Space	\$ 4.50	7/03(A)	2/12(A)	\$11,071,489	\$0	\$11,071,489	\$17,364,987	\$17,364,987
6	Rehab Terminal-Mech/Elect/Fire	\$ 4.50	7/05(A)	1/14(A)	\$10,887,695	\$0	\$10,887,695	\$12,175,304	\$12,175,304
7	Const Customs/Fed Insp Station	\$ 4.50	7/04(A)	7/07(A)	\$402,315	\$0	\$402,315	\$402,315	\$402,315
8	Rehab Term-Passenger Screening	\$ 4.50	7/03(A)	7/07(A)	\$1,430,231	\$0	\$1,430,231	\$1,430,230	\$1,430,230
9	Extend Spirit Drive	\$ 4.50	7/04(A)	7/05(A)	\$2,474,569	\$0	\$2,474,569	\$3,166,186	\$3,166,186
10	Extend University Boulevard	\$ 4.50	7/05(A)	7/06(A)	\$0	\$0	\$0	\$0	\$0
11	PFC Application Admin Fees	\$ 4.50	8/05(A)	1/06(A)	\$0	\$0	\$0	\$80,000	\$80,000
Application -03 Total					\$68,099,083	\$0	\$68,099,083	\$78,203,803	\$78,203,803
Application -04									
1	Taxiway A Reconstr/Design/Const	\$ 4.50	12/2011(A)	6/2016(A)	\$3,100,102	\$0	\$3,100,102	\$3,100,102	\$3,100,102
2	PreSecurity Mech Penthouse Rehab	\$ 4.50	1/2014(A)	5/2017(A)	\$2,411,780	\$0	\$2,411,780	\$2,411,780	\$2,411,780
3	Access Control Improvements	\$ 4.50	2/2014(A)	7/2020(E)	\$569,677	\$3,845	\$573,522	\$6,606,106	\$6,606,106
4	Roadway Signage Replacement	\$ 4.50	5/2015(A)	2/2018(A)	\$574,640	\$0	\$574,640	\$574,640	\$574,640
5	Elevator/Escalator Upgrades PII	\$ 4.50	12/2011(A)	1/2016(A)	\$1,389,092	\$0	\$1,389,092	\$1,396,169	\$1,396,169
6	PFC Consulting Fees	\$ 4.50	5/2015(A)	12/2016(A)	\$75,000	\$0	\$75,000	\$75,000	\$75,000
Application -04 Total					\$8,120,291	\$3,845	\$8,124,136	\$14,163,797	\$14,163,797
Application -05									
1	Runway 21 Exit Taxiway-F6	\$ 4.50	4/2018(A)	3/2019(E)	\$65,985	\$22,434	\$88,419	\$1,210,440	\$1,210,440
2	Taxiway E Reconstruction	\$ 4.50	2/2019(E)	1/2020(E)	\$0	\$0	\$0	\$9,748,600	\$9,748,600
3	Snow Removal Equip Storage Bldg	\$ 4.50	2/2015(A)	9/2016(A)	\$2,118,528	\$0	\$2,118,528	\$2,118,528	\$2,118,528
4	Runway 8 and 12 De-Couple	\$ 4.50	2/2018(A)	5/2018(A)	\$193,542	\$3,255	\$196,797	\$197,659	\$197,659
5	Runway 8/26 Rehabilitations	\$ 4.50	2/2018(A)	8/2018(A)	\$1,306,904	\$20,270	\$1,327,174	\$1,477,920	\$1,477,920
6	PFC Administration	\$ 4.50	12/2016(A)	9/2018(A)	\$23,251	\$0	\$23,251	\$60,000	\$60,000
Application -05 Total					\$3,708,210	\$45,959	\$3,754,169	\$14,813,147	\$14,813,147
Quarterly Totals					\$171,546,090	\$49,804	\$171,595,894	\$198,799,253	\$198,799,253